3 WEEK LOOK AHEAD

ALL DATES ARE APPROXIMATE AND SUBJECT TO CHANGE

Project Name:Founders Way

Date: 12/1/21

		Week #29					Week #30					Week #31				
		12/6	12/7	12/8	12/9	12/10	12/13	12/14	12/15	12/16	12/17	12/20	12/21	12/22	12/23	12/24
Task		Mon	Tue	Wed	Thu	Fri	Mon	Tue	Wed	Thu	Fri	Mon	Tue	Wed	Thu	Fri
Bldg #1 - former school building																
Reroof		x	x	x	x	x	x	x	x							
Framing		x	x	x	x	x	x	x	x	x	x	x	x	x	x	
Steel columns and beams		x	x	x	x	x										
Window installation																
Spray foam insulation		x	x	x	x	x										
MEP rough-in		x	x	x	x	x	x	x	x	x	x					
Sheet rock		x	x	x	x	x	x	x	x	x	x					
Building #2 - Plain Street townhome building																
Siding																
Sheet rock					x	x	x	x	x	x	x	x				
Insulation														x	x	
Sheet rock										x	x	x	x	x	x	
Tub installation			x	x	x	x	x	x	x	x	x	x	x	x	x	
Building #4 - Buffalo Street townhome building																
Siding																
Insulation					x	x	x									
Install tubs																
Sheet rock							x	x	x	x	x	x	x	x	x	
Interior doors and trim																
Building #3 - 330 W. Buffalo																
Reframe as required		x	x	x	x	x	x	x	x	x	x	x	x	x	x	
Window installation		x	x	x	x	x	x	x	x	x	x	x	x	x	x	